INSTALL WIRE-WAYS

PRACTICAL MODULE

Module #	671101000-PM-04,
NQF Level	level 4
Notional hours	50
Credit(s)	Cr 5
Occupation or Specialisation	671101000: Occupational Certificate: Electrician
Associated Occupation	671101: Electrician

INTRODUCTION

Congratulations on completing the program. As part of your training you are required to keep a logbook of all practical on the job training and exposure you receive during the learning process.

You will now be assigned to a mentor who will oversee your off-site training, usually referred to as on-the-job training.

The mentor will assist and advise you on the practical aspects of the job, how to fit into the company, what is expected of you as an employee and as a future supervisor.

Responsibilities of the learner include:

- One hundred percent commitment to the learning process. Learners are encouraged to study any additional source of information relevant to this learning process.
- Doing all assignments contained in this workbook as well any tasks and assignments received from your mentor or supervisor to whom you have been assigned.
- Although the mentor is responsible to sign off all sections completed, it is the learner's responsibility to ensure that all paperwork is completed and handed in for filing on his/her record of learning. It should be clearly stated to learners that a 100% complete record of learning, as prescribed by this logbook, is **their sole responsibility.** Any document missing from the record may result in your not being declared competent.
- Discuss any problems that you may have with your mentor.

Instructions to the Assessor

Congratulations on your appointment as a assessor to the learner. This is a very responsible assignment because you have been tasked with the responsibility of rounding off the learner's practical exposure.

You must ensure that you are familiar with all aspects of the work covered in this logbook because you must keep a daily account of the learner's performance.

You are also required to report to the learnership coordinator skills development facilitator, or as agreed between yourself, the coordinator and the learner regarding the learner's progress. Your responsibilities as mentor are as follows:

- Study the logbook and acquaint yourself with its content and format
- Remember this logbook is the learner's full record of learning and workplace exposure. All activities which the learner participates in must be recorded, and all documents produced in relation to this learnership must form part of the record of learning
- Get all the learners together and explain its purpose to them and also what is required of them
- Remember the mentor is the creator of learning and exposure opportunities. You should therefore not confine the learner's exposure to this logbook alone
- Continuously guide them in doing the assignments and arranging the planned exposure with the relevant departments
- File all duplicate records of learning on a file for each learner
- Send all original records to the training provider at the end of end of each month. The Seta also requires that copies be held at the companies
- This logbook need not be followed chronologically, but please note that the learner is required to work through the entire logbook by the end of the learning period

Provider Accreditation Requirements for the Module

Physical Requirements:

Demonstrate access to:

Electrical environment

categories of tools, equipment and processes in order for learners to be able to plan worksite set up for installing, wiring and connecting electrical equipment and control systems

Human Resource Requirements:

Trainers should have a minimum requirement to include a level 4 qualification and a level 5 facilitator qualification that includes competencies related to installing, testing, connecting, commissioning, maintaining and altering/repairing electrical equipment, wiring and control systems or equivalent or at least 5 years relevant experience working within en electrical-related industry with a recognized Trade Certificate.

Trainer/learner ratio 1 to 12

Workshop coach/learner ratio 1 to 4

Legal Requirements:

Accredited with National Artisan Moderation Body (NAMB)/Assessment Quality Partner (AQP)

Compliant with Safety, Health, Environmental, Risk and Quality (SHERQ) requirements

Compliant with Compensation for Occupational Injuries and Diseases Act (COIDA) requirements

Critical Practical Activities to be Assessed Externally for the Module

None

Exemptions

None

Purpose of the Practical Skill Module 4

The focus of the learning in this module is on providing the learner an opportunity to: Practice electrical skills within a simulated work environment. The learners will be practicing skills related to the installation of wire-ways

The learner will be required to:

PM-04-PS01: Confirm the selection and installation method of the selected wire ways

PM-04-PS02: Use installation tools and equipment

PM-04-PS03: Design and install wire ways

INSTRUCTIONS

You are required to perform the task below and Your Supervisor/facilitator/mentor will assess you based on the below observation checklist attached:

1. Select the correct wire ways according to SANS 10142-1 that meet the operational conditions of the installation.
2. Select the correct installation methods according to SANS 10142-1, the relevant job instruction and environmental requirements.

Date.....	Time started.....	Time completed.....
ASSESSOR NAME	**ASSESSOR SIGNATURE**	**LEARNER (SIGNATURE)** .....

INSTRUCTIONS

You are required to perform the task below and Your Supervisor/facilitator/mentor will assess you based on the below observation checklist attached:

1. Use Tools, material and equipment and correctly while adhering to worksite and workshop safety procedures.
2. Select and use Personal protective equipment according to statutory requirements.
3. Select and use Power tools correctly and safely while adhering fully to the workshop safety regulations.

Date.....	Time started.....	Time completed.....
ASSESSOR NAME	**ASSESSOR SIGNATURE**	**LEARNER (SIGNATURE)** .....

INSTRUCTIONS

You are required to perform the task below and Your Supervisor/facilitator/mentor will assess you based on the below observation checklist attached:

1. Install Conduit correctly and bent to the correct radius as prescribed in SANS 10142-1
2. Install Cable racks, ladders and trays as prescribed by the manufacturer's specifications
3. Install Trunking and ducting as prescribed by the manufacturer's specifications
4. Use the correct methods for terminating and joining wireways in accordance with the installation requirements.
5. Select the correct methods for the installation of wireways that fully complies with SANS 10142-1.
6. Install the wire ways neatly (vertically, horizontally and offsets parallel and similar) and complies with industry acceptable standard.

requirements.			
5. Select the correct methods for the installation of wireways that fully complies with SANS 10142-1.			
6. Install the wire ways (vertically, horizontally and offsets parallel and similar) and complies with industry acceptable standard.			

GENERAL COMMENTS OF OBSERVER:		
Date……..	Time started……..	Time completed……..
ASSESSOR NAME ……	**ASSESSOR SIGNATURE** ……	**LEARNER (SIGNATURE)** ……